


RESIDENTIAL AREA WIRELESS IMPLEMENTATION

Work Breakdown as of 01.05.09

Manage Scope, Schedule, Budget, Risks and Issues



Aug, Sept, Oct

Completed:
Gather technical requirements

Completed:
Identify project funding required

Completed:
Identify funding source

Nov, Dec

Completed:
Ordered wireless access points

Completed:
Charter signed off by all parties

Completed:
Project acct created

Completed:
Equipment received and inventoried

Completed:
Technical Doc Templates Finalized

Completed:
Project Plan developed

Completed:
Security/Rogue Device approach

Completed:
Revise & finalize schedule based on Summer Programs

Dec, Jan

Completed:
Change Mgmt

Completed:
Project Status/ Dashboard

Completed:
Communication Plan

80% Complete:
Project website

Press releases as needed

CCIT Connections

IT Bulletins

Completed:
Student-specific

Res Hall Assistants-specific

Marketing for Summer '09 Orientation

Jan, Feb, Mar

Help Desk & Ticket system prep

NOC prep

Layer 2 prep

Wireless Support web page

Jan, Feb, Mar

Wireless Controller System Update for NOC

Tech documentation

Building documentation

NOC documentation

Apr

Budget Report

Scope Report

Schedule Report

Risk/Issue Report

Change Report

Communication Report

Dec, Jan, Feb, Mar, Apr, May, Jun, July

Assess conduit needs

Begin installs and reliability testing per building

Issue IDC for electrical conduit work

Support areas sign off

Production Readiness tasks completed

Aug, Sept

Transfer project to operational state

Project acceptance

Lessons Learned